IMPORTANT

Notice Regarding This PDF File Transmission

If you received this transmission in error, please notify Giles Engineering Associates, Inc., by telephone (1-800-782-0610) or by return e-mail. The information contained in this PDF file is intended solely for the private and confidential use of the designated recipient. If you are not a designated or authorized recipient, further review, dissemination, distribution, or copying of this transmission is strictly prohibited.

To the Authorized Recipient:

This PDF file is an electronic transmission of a letter. An authenticated copy will also be issued to you for your files. The authenticated copy will be affixed with original signatures and/or our corporate seal. While we have taken precautions to assure a complete and secure electronic transmission, please be certain to check this letter against the authenticated copy for conformity.

GILES ENGINEERING ASSOCIATES, INC.





GILES ENGINEERING ASSOCIATES, INC.

GEOTECHNICAL, ENVIRONMENTAL & CONSTRUCTION MATERIALS CONSULTANTS

• Atlanta, GA

• Dallas, TX

• Los Angeles, CA

Milwaukee, WI

Orlando, FL

Washington, D.C.

January 7, 2004

Edward E. Gillen Co. 218 West Becher Street Milwaukee, Wisconsin 53207

Attention:

Mr. Gary Jackson

Subject:

Lake Michigan Bluff Stability Analysis

December 2004 Update

Bender Park
Oakwood Road

Oak Creek, Wisconsin Project No. 1G-0309022

Dear Mr. Jackson:

Continued water level monitoring in the piezometers has been performed since the previous report dated September 27, 2004. The majority of the wick drains in the southern study area and one wick drain in the northern study area are continuing to discharge water. No visually apparent massive land slippage has occurred, based on vegetation present since at least Spring 2004. The protective covers on two of the four previously vandalized water level monitoring piezometers were replaced. The piezometer function has not been damaged. A table of all recordings of the water levels in the monitoring piezometers is attached.

Summary of Monitoring

Water levels recorded in the north study area monitoring piezometers have decreased in elevation by $5\pm$ to $6\pm$ feet in comparison to the levels recorded prior to installation. Water levels recorded in the south study area monitoring piezometers have decreased in elevation by $14\pm$ to $22\pm$ feet in comparison to the levels recorded prior to installation. The water level decrease rate has slowed. The water levels measured by piezometers PZ 1 and PZ1A are about $2\pm$ to $3\pm$ feet above the sensors.

Conclusions

The slower rate of water level decrease is considered due to several factors. The water level hydraulic head on the wick drains has decreased by way of water drainage through the wicks. Also precipitation amounts since wick installation may have had an effect on the rate. Continued water level monitoring will enable a study on the effects of precipitation



Lake Michigan Bluff Stability Analysis December 2004 Update Bender Park Oakwood Road Oak Creek, Wisconsin Project No. 1G-0309022

Page 2

Closure

We appreciate the opportunity to have been of service on this project. If there are any questions or if we may be of further service, please call.

Very truly yours,

GILES ENGINEERING ASSOCL

Jeffrey Scott Miller, P.E.

Sr. Project Manager

Enclosure:

Table 1 Piezometer Record

Distribution: Edward E. Gillen Co.

Attention: Mr. Gary Jackson (3)

WALES, WIS

1g0309022-letter4/03Geo3/ism

TABLE 1

Piezometer Record

Piezometer	Ground	Piezometer
Location	surface	Elevation
	Elevation	

Pressure (psi) or Depth (feet)								
10-2-03 11-21-03	12-24-03	5-18-04	5-24-04	7-8-04	8-4-04	8-18-04	9-23-04	

PZ 1	697	617	
PZ 1A	698	638	
PZ 2	696	621	
PZ 2A	698	648	
STS 1	695		
STS 2	695		

8.01	7.94	8.05	10.12	10.30	10.75	5.45	4.14	2.55
1.00	3.84	4.15	6.10	6.40	7.05	4.45	2.14	0.92
	14.96	14.79	16.80	17.10	17.30	17.60	17.45	16.94
	12.37	13.37	15.60	15.90	15.56	15.25	15.14	14.16
49.00		48.20	46.90	46.70	45.40			46.00
8.50		12.90	0.50	1.00	2.10			6.00

Piezometer Location

Water Level Elevation								
10-2-03	11-21-03	12-24-03	5-18-04	5-24-04	7-8-04	8-4-04	8-18-04	9-23-04

PZ 1
PZ 1A
PZ 2
PZ 2A
STS 1
STS 2

635	635	636	640	641	642	630	627	623
640	647	648	652	653	654	648	643	640
	656	655	660	660	661	662	661	660
	677	679	684	685	684	683	683	681
646		647	648	648	650			649
687		682	695	694	693			689

Notes: 5-24-04 after Spring heavy rainfalls

7-8-04 one week prior to wick installation

8-4-04 wick installation completed

9-10-4 additional wick installation completed